NO.NC/PMC/YD/W-3/2018-19/01

Date: 04-12-2018

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvement and asphalting to roads Construction of Rangamandira Improvements and Providing Chainlink fencing to Parks in wardno. 03 of Yelahanka New town sub division

Item No	Description of work	Unit	Qty
1	Removing BS Slab of drain and Stacking	Sqm	2762.93
2	Refixing Stone Slabs of drains and Pointing in C.M(1:3).	Sqm	2623.50
3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. 7.5cm thick	Sqm	1204.83
4	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete.	Sqm	33.60
5	KSRB 5-8.3 : Proiding three line dressing to granite stone slab / granite stone masonry as per specifications.	Cum	33.60
6	Providing precast slab of 100 mm thick including cost of all materials, labour, curing, transportation, loading , unloading, etc.,complete as per the direction of engineer in charge-	Sqm	59.40
7	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly	Cum	5396.64
8	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the	Cum	277.92
9	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the	Cum	0.00
10	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 0.465cum machine mixed,	Cum	0.00